



Report to the Strategic Development Committee

Ronald Reagan Washington National Airport Project Journey

March 2019

Secure National Hall



Secure National Hall Project Cost Summary

Expenditures Since Last Report	\$	3,377,992
Total Expenditures (as of February 2019)	\$	66,184,905
Total Budget (includes 2019 Budget Escalation)	\$	263,075,197
Total Forecast	\$	263,075,197

Secure National Hall Contract Modifications

Previous Modifications (1)	\$	763,821
February Modifications (0)	\$	0
Total Executed Modifications (1)	\$	763,821

Secure National Hall Progress

Exterior Site Overview - North



Secure National Hall Progress

Exterior Site Overview - South




Secure National Hall Progress

Outer Roadway – North




Excavate & Install Box Culvert
Completion: March 2019



North Bench – 12" Auger Pile
Completion: May 2019

Secure National Hall Progress

Exterior Site Work - North Curb Area



North Curb Pavement Demo & Investigation
Completion: March 2019




North Door Emergency Egress
Completion: March 2019

Secure National Hall Progress

South Median Storm Drain Pipe & Structures

Completion: April 2019




Secure National Hall Progress

Interior Site Work



**Security Identification Display Area (SIDA) Wall
Completion: June 2020**




**South Portal – Electrical Relocation
Completion: June 2019**

Secure National Hall Progress

Metro Bridge Tunnel Preparations

Completion: *Pedestrian Walk-through April 2019; Final Configuration May 2019*



North Metro Bridge



South Metro Bridge

New Concourse



New Concourse Project Cost Summary

Expenditures Since Last Report	\$	4,995,424
Total Expenditures <small>(as of February 2019)</small>	\$	82,741,435
Total Budget <small>(includes 2019 Budget Escalation)</small>	\$	385,549,000
Total Forecast	\$	385,549,000

New Concourse Contract Modifications

Previous Modifications (4)	\$	(392,122)
February Modifications (0)	\$	0
Total Executed Modifications (4)	\$	(392,122)

New Concourse Progress

Site Overview



New Concourse Progress

Apron Paving



**Apron Pavement – Outside Surcharge
Completion: March 2019**



**Oil/Water Separate & Glycol Collection
Completion: March 2019**

New Concourse Progress

Apron Trench Drain Installation
Completed in January



North/South Trench Drain



East/West Trench Drain

New Concourse Progress

Underground Utilities



Storm Sewer Installation
Completion: March 2019




Electrical/Comm Duct Bank Installation
Completion: March 2019

New Concourse Progress

Concourse Site Work - Precast Concrete Pile Installation

Completion: April 2019



New Concourse Progress

Concourse Site Work - Precast Pile Installation & Cutoff
Completion: April 2019



New Concourse Progress

Concourse Site Work - Remain Overnight (RON) Area Prep & Utility Installation
Completion: April 2019



New Concourse Progress

Concourse Site Work - Pile Cap & Grade Beam Rebar Prep
Completion: June 2019



New Concourse Progress


Concourse Site Work - Blast Wall



**Blast Wall Foundation Excavation
Completion: April 2019**



**Blast Wall – Concrete Block Scaffolding
Completion: April 2019**



REAGAN | **PROJECT**
NATIONAL | **JOURNEY**

Transforming the Passenger Experience

FlyReagan.com/ProjectJourney



Report to the Strategic Development Committee

Ronald Reagan Washington National Airport Project Journey Customer Impacts March 2019


Customer Impacts

- North and south pedestrian bridges narrowed during construction
- Arrivals level vestibule closures
- Construction of temporary space on arrivals level


North and South Pedestrian Bridges Narrowed During Construction




North and South Pedestrian Bridges Narrowed During Construction



North and South Pedestrian Bridges Narrowed During Construction




North and South Pedestrian Bridges Narrowed During Construction



Arrivals Level Vestibule Closures

LOWER LEVEL Baggage Claim



⊗ Door Closing

— Construction Area

⊕ Information

⬆️ Elevator to Ticketing / Check-In

Arrivals Level Vestibule Closures




Arrivals Level Vestibule Closures



Arrivals Level Vestibule Closures



Arrivals Level Vestibule Closures





Construction of Temporary Space on Arrivals Level



Construction of Temporary Space on Arrivals Level





REAGAN | PROJECT
NATIONAL | JOURNEY

Transforming the Passenger Experience

FlyReagan.com/ProjectJourney